

25X1A

S E C R E T

22 March 1968/ets

25X1A JOB NUMBER : 167-67
LOCATION : [REDACTED]
SPONSOR : Office of Communications
PROJECT ENGINEER: [REDACTED]

25X1A

25X1A

1. Project Description

Construction of power house building (addition) at [REDACTED]. Approximate overall dimensions 61' long by 25'8" wide and 13'8" high. Scope of work provided for building construction by contractor and all other work, including wiring and relocation of generators (4 plus space for fifth) by indigenous staff.

2. Funding and Contractual Information

Station funds in the amount of \$16,000 approved and expended.

3. CWE
\$16,000

4. Planning

By station staff. Job was surfaced approximately June 1967/

5. SUMMARY

On 21 Mar 68 a check was made with the OC-MD desk and provided data that final cost was \$16,000 and that the job was completed by 15 Jan 68. All work had been completed in December except for the physical relocation of the generators; in order to permit subject relocation without power interruption, a scheduled 30 minute outage was permitted on 24 Dec 67 during which period feeders to the new generator locations were connected.